

Hilland Environmental

Environmental Assessment Practitioners

166 Mount View, Victoria Heights
P.O. Box 590, GEORGE, 6530
Western Cape, South Africa

Tel: +27(0)44 889 0229
Fax: +27 (0) 86 542 5248
Mobile: + 27 (0) 82 5586 589
E-mail: info@hilland.co.za
www.hilland.co.za

ENVIRONMENTAL MONITORING REPORT # 4 FOR Erf 4716, GROOT BRAKRIVIER



Compiled by:

Hilland Environmental

Reference:

MOS23/1136/28

Report Period:

August 2023

ISSUED BY:

HillLand Environmental

PO Box 590

George, 6530

Tel: 044 889 0229

Fax: 086 542 5248

E-mail: cathy@hilland.co.za / environmental@hilland.co.zaWebsite: www.hilland.co.za

**ERF 4716, GROOTBRAK, WILLIE NEL
ENVIRONMENTAL MONITORING REPORT NO 4
August 2023**

Conditions of report use:

The report is the property of the sponsor and the author, who may publish it, in whole, provided:

- 1 That written approval is obtained from the author and that **HillLand Environmental** is acknowledged in the publication;
- 2 That **HillLand Environmental** is indemnified against any claim for damages that may result from publication;
- 3 The contents of this report may not be used for purposes of sale or publicity or advertisement without the prior written approval of **HillLand Environmental**.
- 4 That it is understood that **HillLand Environmental** accepts no responsibility for the contractor's failure to follow the recommended programme.
- 5 That it is understood that **HillLand Environmental** accepts no responsibility for the contractor's deviation or non-compliance to any specifications or guidelines provided in the report.
- 6 That it is understood that all figures, plates, and diagrams are copyrighted and may not be reproduced by any means, in any form, in part or whole.

Submitted to:	Mr Willie Nel - Owner Mr Willie Uys – Building contractor
Copies to:	DEADP – George Mossel Bay Municipality

Report compiled by: Justin Britton – HillLand Environmental**Report reviewed by:** Cathy Avierinos & Stefan Delpot – HillLand Environmental

Environmental Monitoring Report No. 4

HillLand Environmental, the appointed Environmental Control Officer (ECO) compiled this report as the environmental monitoring report (**No.4**). This report monitors compliance against the Environmental Management Plan (Ref.: MOS23.1136.22) and constitutes the **4th** Environmental Monitoring Report and covers inspections done during **August 2023** for the construction of a residential dwelling on Erf 4716, Groot Brak.

This ECO report also covers compliance monitoring for all works to date in terms of the EA and OSCA in relation to the property. Commencement of **all listed activities** for the development must take place in accordance with the EA (16/3/3/1/D6/17/0020/22) and OSCA permit (8173062).


The NFA Section 7 licence (Ref: LICENCE-WC-GR-00126-2023-24) has been issued and is valid between 23 August 2023 to 30 January 2023.

ECO monitoring during August 2023:

Date:	Comment:
17 August 2023	ECO site inspection

1. CONSTRUCTION MONITORING - CHECKLIST

The following checklist was compiled by the ECO after the ECO site inspections for **August 2023**. The table lists the level of compliance with notes/comment where relevant.



EMPr & OSCA requirements	Compliance	Comments / Findings	Action required
GENERAL (PRE – CONSTRUCTION)			
Environmental induction			
All construction staff must be briefed by the ECO in an environmental education programme regarding the environmental status and requirements of the site, prior to any activities commencing on site.		Environmental induction has been done.	No further action required.
The 100m from the high-water mark of the sea must be clearly demarcated on site and no activities may take place on the seawards side of that line without prior NEMA Environmental Authorisation.		Surveyor pegged the approved disturbance footprint. The deck and path will be demarcated at a later stage.	No further action required.

Demarcation of NO-GO area

The disturbance area must be pegged out well before the commencement of activities. All areas outside the pegged footprint are considered as NO-GO areas.			Demarcation was and still is clearly visible.	No further action required.
All construction activities must be restricted to the demarcated areas to ensure that no further disturbance into the surrounding vegetation.			All current activities are restricted to the demarcated disturbance area. No impact recorded outside the demarcated area.	No further action required.

Fauna and flora

Vegetation clearing may only commence once the EA / licenses/permits are in place.			Vegetation clearance of the housing footprint was done. The NFA license was approved and issued on 25th August 2023. No pruning/removal/disturbance of protected trees took place, tree rescued is scheduled for a later stage.	No further action required.
All disturbance areas must be inspected in conjunction with the ECO. Any transplantable species (shrubs, succulents, geophytes etc.) which occur within the construction areas should be either stored in an on-site nursery for later use in the landscaping phase or directly transplanted into the surrounding areas outside of the disturbance areas.			Plant rescue was done before the start of vegetation clearing of the house footprint. The ECO will be notified before the northern (garage) section is to be cleared and plant and trees rescue will commence. All rescued vegetation will be used in rehabilitation or replanted outside of the disturbance footprint.	No further action required.
The Milkwood and Cheesewood trees present on the property must be demarcated and protected during the build.			Milkwood and cheesewoods outside the disturbance footprint were marked with danger tape and excluded from the no-go demarcation.	No further action required.
The contractor(s) shall be responsible for			No non-compliance has been noted.	No further action required.

ensuring all employees are aware of the need to prevent any harmful effects on wildlife on or around the construction site because of their activities.				
The contractor(s) shall ensure that no hunting, trapping, shooting, poisoning or otherwise disturbance of any fauna takes place.			No non-compliance has been noted.	No further action required.
Topsoil Stripping				
As topsoil is a valuable resource, it must be stripped from all construction areas before work commences. This topsoil should be stockpiled for use in rehabilitation and landscaping and must not be contaminated with other building materials and / or subsoil.			Topsoil rescue done; stockpile remains in the same location as indicated in previous reports.	No further action required.
CONSTRUCTION PHASE				
Site management				
Access to the property can be gained via the servitude road bisecting the property (MR6817). Movement of construction vehicles must be restricted to this servitude road and access driveways (driveway(s) at each disturbance area to be used for entrance and exit, no additional driveways) forming part of the site plan. No additional temporary access road may be created.			No additional site access routes have been created.	No further action required.
Ablution facilities (chemical toilets) are to be provided at the campsite for use of the staff (one toilet per 15 people).			Ablution facility is in place and kept clean.	No further action required.
A fenced-off area must be created within the campsite for refuse and waste management.			There is no need to create an extra area for waste and refuse, however, suitable litter bin/skip is required during the construction phase.	Add a litter bin and/or skip for construction waste and general litter. Include the no littering topic in the

				regular toolbox talks.
Soil erosion and stormwater management				
Stringent mitigation measures must be imposed during construction to minimise runoff, possible silt run-off and contamination of water leaving the site (especially into the adjacent 'natural' areas), with the use of silt-fencing, rows of onion bags, mulch, brushwood, sandbags, and deflection berms (the choice depending on the situation). These mitigation measures are essential in all exposed areas.			No mitigation was required during this monitoring period. Demarcation around the site doubles as a silt fence.	No further action required.
Concrete and cement works				
No mixing to be done in environmentally sensitive areas or areas where there is a high risk of cement contaminated water entering the natural area and / or non-perennial stream.	N/A		There was no concrete batching/mixing during this monitoring period.	
Concrete batching is to take place on an impermeable surface to prevent any soil related contamination.	N/A		There was no concrete batching/mixing during this monitoring period.	

2. CONSTRUCTION MONITORING – PHOTOGRAPHIC RECORD

Photographic record of site ECO site inspections.

Photographic record	Comments and requests
	Demarcation around the site is to the satisfaction of the ECO.
	Topsoil remains undisturbed.



The ECO has requested that litter be picked up and the contractor complied.



No additional access points have been established.

3. CONCLUSION

The applied NFA license was issued on 25th August 2023. No-go demarcation remains in place and is maintained. Suitable litter bin/skip is required.

The contractor and owner are compliant with the EMPr and OSCA requirements.