

METHOD STATEMENT (MS)

PROJECT: FISANTEKRAAL REGIONAL POND

METHOD STATEMENT: SITE CLEARANCE

NUMBER: 1

DATE DRAFTED: 13 FEBRUARY 2024

DATE REQUESTED BY ER:	09/02/2024	DATE SUBMITTED	13/02/2024
DATE RESPONSE REQUIRED BY:	15/02/2024	DATE WORK START	19/02/2024

REVIEW SCHEDULE

DATE	AUTHORITY	COMMENTS

METHOD STATEMENTS SHOULD ADDRESS THE FOLLOWING

WHAT	Brief description of the work to be undertaken
HOW	Detailed description of the process of work, methods and materials
WHERE	Description/sketch/map of locality of work (where applicable)
WHEN	Due commencement date and completion date estimate (day/night work)

APPROVALS

	ECO	ER	CONTRACTOR
Signature			
Date			

Construction Activity & Location:



Materials & Equipment to be Used:

Equipment:

- Excavator
- Digger Loader
- Hand Tools
- Tipper Trucks

Materials:

- N/A

METHOD SPECIFICATION AND PLANNED PROCESSES:

- Special care will be taken to inform the employees of the No-Go areas and will be enforced.
- Any search and rescue needing to be done by the Client, will be done before any clearing commences.
- All bush, shrubs, foliage etc. will be stripped and removed from the works area by

means of a machine and stockpiled on site for re-placement.

- The pipe trenches will be excavated, laid and backfilled (with the same excavated material) immediately, to minimise any possible erosion that could occur. No traffic except to the excavation and backfill machines will be allowed in these demarcated areas.
- Building rubble that might accumulate during earthworks will be hauled off site and recycled. All necessary documents will be placed on file.
- In the event of excess material remaining at the excavation, it will be hauled and stockpiled at an area selected by the engineer, on site.