



METHOD STATEMENT

SITE CAMP ESTABLISHMENT

WHAT work is to be undertaken?

The establishment of the construction camp and ancillary services, including access and haul routes

WHERE are the works to be undertaken?

Farm 29, Calcutta Public Cemetery and Memorial Park, Stellenbosch

WHEN are the works to start, what is the anticipated finish date?

Date of commencement:

Date of completion:

HOW are the works to be undertaken?

Procedures:

- **Facilities Establishment:**

- Facilities will be established at least 100m away from watercourses to prevent potential contamination.
- All hazardous material storage will be secured within bunded areas (110% capacity bunding) to contain any spills.
- Waste segregation areas will be clearly marked, with dedicated hazardous waste disposal bins provided.
- One chemical toilet per 15 workers will be provided, located at least 50m away from water bodies to prevent contamination.
- Drinking water will meet SANS 241:2015 water quality standards, ensuring safe and clean water for all personnel.
- Only existing access and haul routes will be used to minimize environmental disturbance. New routes will be considered on a needs basis and will be submitted to the Environmental Control Officer (ECO) for approval.

Environmental Protection:

- **Fire and Spill Control:**

- Fire extinguishers and spill kits will be present at all storage sites.
- Hazardous materials will be stored with clear labels, and Material Safety Data Sheets (MSDS) will be available on site.



- Toilets will be regularly serviced by a licensed contractor to maintain hygiene and prevent pollution.
- Greywater will be managed in accordance with the Environmental Authorisation (EA) and Environmental Management Programme (EMP).

- **Dust Control:**

- Dust control methods, such as watering and graveling, will be used to suppress dust generation on site.

- **Road Rehabilitation:**

- New roads/routes will be rehabilitated post-construction to restore the site to its original condition.

Emergency Procedures:

- **Spill Response:**

- Trained spill response teams will be available on-site to handle any hazardous spills.
 - Immediate action will be taken if any waste leakage or sanitation issue arises, including containment, reporting, and remediation of any fuel or chemical spill.
 - Any road-related environmental damage will be repaired immediately to prevent further degradation.
 - Dust will be contained during high wind conditions using appropriate suppression measures.

Records:

- **Documentation:**

- Hazardous material inventory logs will be maintained.
 - Emergency response drill records will be kept ensuring preparedness.
 - Waste disposal documentation will be compiled to track proper waste management.
 - Maintenance logs for facilities and sanitation compliance reports will be kept up to date.
 - Road maintenance logs and dust control measures will be documented regularly.

DECLARATIONS

1) PERSON UNDERTAKING THE WORKS

I understand the contents of this Method Statement and the scope of the works required of me. I further understand that this Method Statement may be amended on application to the signatories hereunder and that the Environmental



Control Officer will audit my compliance with the contents of this Method Statement.

_____ (Print name)

(signed)_____ Dated:_____

2)

ENVIRONMENTAL CONTROL OFFICER

The work described in this Method Statement, if carried out according to the methodology described, is satisfactorily mitigated to prevent avoidable environmental harm:

_____ (Print name)

_____ (signed) Dated:_____

3)

RESIDENT ENGINEER/ENGINEER REPRESENTATIVE/CLIENT

_____ (Print name)