

METHOD STATEMENT (MS)

PROJECT: FISANTEKRAAL REGIONAL POND

METHOD STATEMENT: WASTE WATER

NUMBER: 7

DATE DRAFTED: 13 FEBRUARY 2024

DATE REQUESTED BY ER:	09/02/2024	DATE SUBMITTED	13/02/2024
DATE RESPONSE REQUIRED BY:	15/02/2024	DATE WORK START	19/02/2024

REVIEW SCHEDULE

DATE	AUTHORITY	COMMENTS

CONTRACTOR NOTE: METHOD STATEMENTS SHOULD ADDRESS THE FOLLOWING

WHAT Brief description of the work to be undertaken

HOW Detailed description of the process of work, methods and materials

WHERE Description/sketch/map of locality of work (where applicable)

WHEN Due commencement date and completion date estimate (day/night work)

NB! Contractor to ensure method Statements are submitted at least 7 business days prior to work commencing on site. It is the Contractors responsibility to submit the required MS timeously to the ER.

APPROVALS

	ECO	ER	CONTRACTOR
Signature			
Date			

Construction Activity & Location:



Materials & Equipment to be Used:

Equipment:

- LDV (for spoiling of materials)
- Fencing panels & Shade cloth

Materials:

- Bricks
- Concrete
- 200ℓ drum

Storage / Removal of materials, Waste & By-Product:

- Waste products will be hauled to an approved spoil site.
- Concrete products will be recycled for road layers at the registered off-site facility.

Description (How the activity will be carried out)

- 1) Contaminated water generated during concrete and mortar batching will be collected in the impermeable settling sump and re-used for batching or it will be allowed to evaporate. The settlement product will be dealt with in Method Statement 4.
- 2) Wastewater from washing bricklaying tools will be collected in a drum and will also be re-used for batching.
- 3) Washing of plant will not be allowed on site to prevent any runoff of water contaminated with petro-chemicals and hydrocarbons.

