

THE PERIODIC MAINTENANCE OF TRUNK ROAD 16/8 AND TRUNK ROAD 16/9 BETWEEN MURRAYSBURG AND THE NORTHERN CAPE BORDER

Builders' Break 2024

Site Closure Date: 2024/12/13	Site Opening Date: 2025/01/13	Contact Person On-Call: Tienie Claassen 082 560 0419
Items	Requirement	Contractor Mitigation Measure
No-Go areas	Please ensure that the necessary demarcated netting / barricading must remain on site and must be properly secured to best prevent any access to the No-Go areas where applicable	Barricades will remain in place to secure designated no-go areas identified on-site.
Access to site	The construction site must be properly secured where applicable, to prevent any unauthorised access to the construction site	N/A
Topsoil	Please ensure that all topsoil on site is secured in 2m stockpiles or windrows, access to topsoil must be restricted as best possible to prevent illegal dumping or removal of topsoil	Topsoil area are restricted, will be reinstated after bypass have been utilize, public have no access to it.
Fuel	All bowsers/fuel storage tanks, must either be removed from site or stored within a lockable container to prevent possible theft and possible spills resulting thereof	All machinery and equipment utilized the local fuel station for refueling.
Rubble	Please ensure that rubble is removed from site (if access to stockpiles cannot be restricted) so that the site is left clean, this is furthermore to prevent illegal dumping at the stockpiles during the festive season	Road rubble was removed from site and dumped at the local dumping site in Murraysburg.
Litter	All general and construction litter must be removed before the contractor may leave the construction site. The bins/skips must please be emptied and properly secured against the prevalent wind conditions. Furthermore, please ensure that the litter is removed from the litter structure to ensure that no litter can blow around on site	The site has been cleared of general litter, ensuring a cleaner and more environmentally sustainable environment.

Dust	Please ensure that all stockpiles proposed to be left over the builders' break are covered with shade netting or similar material to prevent dust causing a nuisance to residents surrounding the site. Dust suppression methods must be applied to prevent large open areas causing dust during windy conditions	Stockpiles have been cleared from material, G5 material at Km11.9 will be removed after the builder's break down period.
Stockpile and spoil areas	The stockpile and spoil areas must be properly secured where applicable, to prevent any unauthorised access to the stockpile or spoil areas	N/A
Site Camp areas	The site camp must be properly secured where applicable, to prevent any unauthorised access to the construction site/stockpile or spoil areas.	N/A
Access Roads	Please ensure that all access roads and roads surrounding the site are cleaned to remove excess sand/stones and to leave roads clean prior to the festive season	The road has been cleared of loose stones and sand to maintain a clean and safe surface.
Hazardous material	All hazardous materials must be stored inside a locked container or removed from site to prevent possible theft and possible spills resulting thereof	No hazardous materials remain on site, nor are any stored on the premises.
Slurry/concrete washing ponds	Please ensure that all slurry and concrete washing ponds are emptied and left clean over the builders' break to prevent overflowing over the builders' break	No batching activities were conducted on-site.
Bitumen handling	Bitumen static tankers must please be removed from site to prevent possible theft/vandalism and possible spills resulting thereof. Bitumen storage tanks should please be emptied to prevent tampering with the tanks resulting in bitumen spills	There are currently no bitumen tanks present on-site.
Cement batching areas	Please ensure that all batching areas are stripped and left clean over the builders' break	All batching areas are stripped and left clean.
Toilets	All chemical toilets on site must be cleaned and either moved to the site camp and properly secured or be removed from site (preferred) to prevent any spills and vandalism	The supplier removed all chemical toilets from the site.